SAMPLE REGISTER

Sample Register

Name of Work	Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency
Customer Name	Assistant Executive Engineer, Project Sub Division, BBMP, Bangalore.
Customer Address	Project Sub Division, BBMP, Bangalore.
Agency	Sri. S.D Venkatesh Gowda, #151, Santhanur Village, Bagalur Post, Jala Hobli, Bangalore-562149
Work Order Ref	EE(Project)/Ynk Zone/WO/11/2021-22
Job Code	007-20-000033
Remark	

SAMPLE DETAILS

SAMPLE NAME		Date of Casting	Date of Sample Collection	CP ID
Steel - Fe 550(Gopal)			17-08-22	CP-2022-08-17-01
Deck Slab Concrete	M20	23-08-22	24-08-22	CP-2022-08-24-01
Deck Slab Concrete	M20	23-08-22	24-08-22	CP-2022-08-24-01
Fine Aggregate (M-Sand)			07-09-22	CP-2022-09-07-01
C.A 20MM, 40MM			07-09-22	CP-2022-09-07-01
Cement-Penna 53 grade			07-09-22	CP-2022-09-07-01
Steel-Fe550(Gopal)			07-09-22	CP-2022-09-07-01
Footing Concrete	M25	12-09-22	13-09-22	CP-2022-09-13-01
Column Concrete	M25	14-09-22	15-09-22	CP-2022-09-15-01
Plinth Beam Concrete	M25	20-09-22	21-09-22	CP-2022-09-21-01
Column Concrete	M25	06-10-22	07-10-22	CP-2022-10-07-01
Fine Aggregate (M- Sand)			08-10-22	CP-2022-10-08-01
Solid Block(100 & 200)			08-10-22	CP-2022-10-08-01
Lintel & Chejja Concrete	M25	20-10-22	22-10-22	CP-2022-10-22-01
Coping Concrete	M15	21-10-22	22-10-22	CP-2022-10-22-01
Roof Concrete	M25	08-11-22	09-11-22	CP-2022-11-09-01

RUDRAPRASAD CONSULTANTS BANGALORE

Gallery Footing Concrete	M25	08-11-22	09-11-22	CP-2022-11-09-01
Gallery Column Concrete	M25	12-11-22	14-11-22	CP-2022-11-14-01
Precast Slab - 230 mm			17-11-22	CP-2022-11-17-01
Plaster Sand			17-11-22	CP-2022-11-17-01
Coping Concrete	M15	21-10-22	22-10-22	CP-2022-10-22-01
Coping Concrete	M15	21-10-22	22-10-22	CP-2022-10-22-01
CEMENT			01-02-23	CP-2023-06-05-02
C.A 40MM, 20MM			01-02-23	CP-2023-06-05-02
F.A			01-02-23	CP-2023-06-05-02
STEEL			01-02-23	CP-2023-06-05-02
PCC	M15	28-04-23	02-05-23	CP-2023-06-05-02
Footing Concrete	M25	27-02-23	01-03-23	CP-2023-06-05-02
Column upto Ground level		20-03-23	23-03-23	CP-2023-06-05-02
Column Concrete	M25	14-04-23	17-04-23	CP-2023-06-05-02
Blocks- 400X200X200mm			21-04-23	CP-2023-06-05-02
Brick			21-04-23	CP-2023-06-05-02
RCC	M20	02-05-23	04-05-23	CP-2023-06-05-02
Ceramic Tiles -400X400X20mm			27-04-23	CP-2023-06-05-02
Mortar Sand			26-04-23	CP-2023-06-05-02
Plaster Sand			26-04-23	CP-2023-06-05-02
Paver Block			29-04-23	CP-2023-06-05-02
Kerb	M15		25-04-23	CP-2023-06-05-02
Truss			26-04-23	CP-2023-06-05-02

RUDRAPRASAD CONSULTANTS
BANGALORE

SITE ORDER BOOK

25/08/2022

for levelling work

26/08/2022

levelling work

07/09/2022

Excavation work

8/09/2022

Excavation work

12/09/2022

* PCC work
  Excavation work for Dress Room
  Toilet work

13/09/2022

* PCC work
* Excavation work for Toilet work
* Borewell Drilling work

14/09/2022

* Concrete work for footing steps
  & Step Beam slab

15/09/2022

* Column concrete for Stage
* SSM work for dress Room & Room-2

16/04/2022

* SSM work for dressy Room-1 & Room-2
* SSM work for Stage

17/09/2022

* SSM work for Infront Stage & Toilet Room

19/09/2022

* SSM work for Infront Stage & Toilet Room

26/09/2022

* SSM work for Infront of staye and Toilet Room.

Sir

27/09/2022

* SSM work for Infront of staye & Block work Dressy Room & Room 2

Sir

28/09/2022

* SSM work for Infront of staye & Toilet Room

* Block work Dressing Room & Room 2

Sir

29/09/2022

* Block work Dressing Room & Room-2
* SSM work for Infront Steps.

30/09/2022

* Shuttering work for Dressing Room lintel & chajja work.
* SSM work for Infront of Steps

07/10/2022

* Concrete work for chajja & lintel
* SSM work for Infront Steps & Gallery

18/10/2022

* Block work for Toilet & Dressing Room
* SSM work for Infront Steps and Ramp

19/10/2022

* Block work for Toilet & Dressing Room
* SSM work for Infront of Steps and Gallery Step

20/10/2022

* Excavation work for Grill
* SSM work for Infront of steps & Gally. Step

27/10/2022

& SSM coord for Grill

& SSM work for Gallery step

& Block coord for Toilet Room.

02/11/2022

~~Gallery Room~~

& Block coord for Toilet Room

& SSM work for Grill

& Copping concrete for Infront of Staye SSM TOP

& SSM coord for Gallery Step

03/11/2022

& Concrete work for lintel & chajja of Toilet Room

& Copping Concrete for Infront of Staye

& SSM work for Gallery Step

& SSM work for Grill

04/11/2022

* Shuttering work for slabs
* SSM work Grill
* SSM work for Gaelly step
* Copying work for Introduction stage

Ex

05/11/2022

* Steel work for Toilet Room & Dressy Room-1 & Room-2
* SSM work for Gaelly step
* SSM work for Grill

Ex

09/11/2022

* Steel work for ~~copy~~ Toilet & Dressy Room-1 & Room-2
* SSM work for Grill

Ex

16/11/2022

& Slab Concrete for Toilet Room, Drawing Room-1 & Room-2

17/11/2022

* Curing work
* SSM work for Belly steel

18/11/2022

* Curing work

22/11/2022

* Curing work
* SSM work for Godly Step

23/11/2022

* Curing work
* Plastery work!
* Kitchen sewel Grill fixing work

24/11/2022

* Kitchen sewel Grill fixing work
* window Grill fixing work
* Plastery work

06/12/2022

- Vidhansoudha Grill fixing work
- Plastering work
- Coping concrete for Gallery Step
- ~~Boreel~~ 3

07/12/2022

- vidhansouch Grill fixing work
- Plastering work
- Coping concrete for Gally step

08/12/2022

- vidhasaul Grill fixing work
- Plastery work
- Embankment work

24/03/2023

& Earthwork Excavation for Control cell

& Excavation for footpath

25/03/2023

& Excavation for column Beam Step side

27/03/2023

& PCC work for control cell, Footpath

& PCC work floors Guard Toilet Room

& Ladys Toilet Room

28/03/2023

- PCC work for Floory Drsing Room & Room - 2
- Footing concrete for Beside for step for trees
- filing work

29/03/2023

- PCC work for Floory work
- electric work

30/03/2023

- SSM work for near Gate
- Column Concrete for Beside Gate

31/03/2023

* Block work for compound wall
* Granite court Staye.

07/04/2023

* Granite work
* court Grading work

10/04/2023

* Granite work for Staye and
* court cladding work
* Gallery Step Granite work
* Toilet Room Tiles work

11/04/2023

* Granite cover Galley step cover
* Toilet floor Tiles cover

12/04/2023

* Door frame fixing cover
* Plumbing cover
* Granite cover

13/04/2023

* Door frame fixing cover
* Plumbing cover
* Granite cover
* Tile cover
* Plastering cover

14/04/2023

- Granite work for
- wall Putty work
- Door shutter work

15/04/2023

- ~~Tress~~ fixing work
- Granite work
- Door shutter work
- wall Putty work

17/04/2023

- Painting work
- Granite work
- Painting work for Grill

18/04/2023

- Aluminium fixing for windows
- Painting work
- Vichasuch Grill fixing work

19/04/2023

Cobble stone fixing work
Steel fixing work

20/04/2023

- Painting work
- Posing work
- mirror fixing in vidyarambam Indoor stadium